



TRAFFIC CONTROL PLAN
DATE OF LAST REVISION
2018-02-02



Contractor Name:	TCP #	Location:
Element Excavating	TCP 1 of 1	7138 Marble Hill Rd, Chilliwack
Job Description:		Dates:
Utility Connection		
Manual for Work on Roadways		Traffic Control Figure Number
2015 Interim Edition		7.8: Lane Closure with TCPs - Single Lane Alternating
Contractor Contact:	Phone:	Email:
Les Klassen	604-798-0041	les@elementexcavating.com
Traffic Plan Contact:	Phone:	Email:
Genny Scott	604-847-3618	genny@streetwisetraffic.ca

LEGEND	
	TRAFFIC CONTROL PERSONNEL
	SIGN STAND (TRIPOD)
	SIGN STAND (WINDMASTER)
	SIGN FLAGS
	BUS PARKING
	WORKZONE
	TRAFFIC BARREL
	TUBULAR MARKER - TYPE D
	TRAFFIC CONTROL VEHICLE
	FLASHING ARROW BOARD (FAB)
	EXISTING BUS STOP
	RELOCATED BUS STOP

- GENERAL NOTES**
- All traffic control shall conform to the MOTI Traffic Management Manual for Work on Roadways 2015
 - Signs shown are representations only and the MOTI Catalogue of Standard Traffic Signs should be used for detailed sign design
 - Dimensions shown are in meters and are the minimums except as otherwise indicated
 - All permanent signage that will conflict with this site will be covered or removed while the works are in effect
 - Active Work Zones and Hazards shall be delineated to protect workers and the travelling public
 - Maximum distance between cone/delineator/barrel should be 10m
 - Tubular markers and signs will be double based and well secured during windy conditions
 - Distances may be adjusted due to urban block length
 - These pages are best printed on a Tabloid (11x17) page size

