

Date: Thu March 14, 2024 **Author:** Stephanie Charlie **Project:** 46697; 46701; 46705; & 46709 Brice Rd, Chilliwack
Job Start Date: TBD **Job End Date:** TBD **Company:** Molibu Construction Inc.
Contact: Alex (604)720-0003 **Drawing #:** 1 **Revision #:** 0

Comments:

- Traffic Control Plan Set Up to conform with TMM 2020
- Reference MoTI Figure 7.8: Lane Closure with TCPs – Single Lane Alternating – Short and Long Duration with modifications
- Traffic Control Person (TCP) to be positioned on shoulder or curb adjacent to the traffic being controlled
- TCPs will single lane alternate traffic
- TCPs will also assist any residents affected by the work to get in and out of their driveways
- Storm will go in on the North side of the road.
- The green that goes across the road to the South side is where Hydro will go in
- Head LCT will adjust the work zone accordingly with the specifications to the TMM 2020



Manifest

- 21 x Cone
- 6 x C-018-1A
- 4 x C-001-1
- 3 x flagger
- 2 x C-029
- 2 x C-030-8

